

THE CITY OF PROVIDENCE
STATE OF RHODE ISLAND AND PROVIDENCE PLANTATIONS

RESOLUTION OF THE CITY COUNCIL

No. 323

Approved April 11, 1979

RESOLVED, That the Director of the Department of Planning and Urban Development is requested to submit a status report of the Traffic Signal Light to be located at the intersection of Broadway and Tobey Street to the City Council.

IN CITY COUNCIL
APR 5 1979
READ AND PASSED

Ralph Tognoli PRES.
Rose M. Mendore CLERK

APPROVED

MAYOR

Vincent A. Cianci, Jr.
APR 11 1979

Councilman Paulino (Big Request)

APPROVED

MAYOR

APR 2 1979

APR 1 1 1979

STANLEY P. BLACHER
Chairman

JOHN RAO, JR.
Vice Chairman

ROBERT J. BEVILACQUA

FREDRICK LIPPITT

~~XXXXXXXXXXXX~~ Joseph Mollicone

EDWARD W. XAVIER

LAURENCE K. FLYNN

STANLEY BERNSTEIN
Executive Director
and Secretary



PROVIDENCE REDEVELOPMENT AGENCY

MAYOR VINCENT A. CIANCI, JR.
Ex-Officio

April 4, 1979

Ms. Rose M. Mendonca
City Clerk
City Clerk's Office
City Hall
Providence, RI 02903


Re: Traffic Signalization System - Broadway & Tobey Streets

Dear Ms. Mendonca:

You informed me at an earlier date that you would be formally requesting a report on the above referred to matter.

To expedite your response, I am attaching hereto a status report on the matter.

Sincerely yours,


Stanley Bernstein
Executive Director

Attachment:

SB:MJD

MEMORANDUM

TO : Stanley Bernstein, Director
Vincent F. Porrazzo, Project Supervisor

FROM : John S. Kowalik, Supervisor of Engineering

RE : Traffic Signalization System - Broadway and Tobey Street
Status Report

DATE : April 3, 1979

On December 26, 1978 the Board of Contract and Supply awarded the contract for the above project to the Coken Company, Inc. subject to the approval by the City Council of the West Broadway Plan Amendment.

Subsequently the Council approved the amendment and an Agreement was executed between the Coken Company and the Agency on January 9, 1979. On January 18, 1979 a letter was forwarded to the Coken Company with a Notice to Proceed with construction on February 5, 1979.

Unusual problems and delays were encountered in processing shop drawings for approval. Approved shop drawings were eventually submitted to the contractor on March 16, 1979. The Coken Company has since notified us that delivery of materials will take from six (6) to eight (8) weeks and on receipt of the materials construction will begin.

It would appear at this time, that with no further delays, the project should be completed on or about June 15, 1979.