

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
Contract #42	0001	Start of Storage pile of soil at south of Reservoir. Shows site of Reservoir before stripping had been begun except on small area at north end.		July 28, 1926	
	0002	General view of Reservoir site showing steam shovel starting stripping of soil near northwest corner. Looking north.		July 28, 1926	
	0003	North end of Reservoir site at start of stripping operation. Old Thew shovel in center of picture.		July 28, 1926	
	0004	View of Contract #42 site from northwest corner of work looking south east across swamp and Reservoir site.		July 28, 1926	
	0005	Looking west across the Reservoir site and the swampe before work begins.		July 28, 1926	
	0006	Looking northeast across Contract #42 before work began.		July 28, 1926	
	0007	Looking east across Reservoir at trees along east side of Neutaconkanut Avenue.		July 28, 1926	
	0008	Looking southwest along the location of the relocation of Ashby Street.		July 28, 1926	
	0009	Looking northa long Ashby Street.		July 28, 1926	
	0010	View looking north from southwest cornert of Reservoir showing steel yard and ramp to cement shed and concreting plant.		Sept. 30, 1926	
	0011	Excavation near centerline of Reservoir at east wall. Shows concreting plant.		Sept. 30, 1926	
	0012	View of 6" embankment west of Reservoir, looking northwest.		Sept. 30, 1926	
	0013	Reinforced floor slab along north wall at the transition from the high to the low wall.		Sept. 30, 1926	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0014	Northeast corner of Reservoir showing slopes trimmed to bottoms of floor slabs.		Sept. 30, 1926	
	0015	reinforced floor slab along north wall showing footings and dowel steel.		Sept. 30, 1926	
	0016	Excavation for Reservoir looking east. Shows Engineers' field office in back of trees.		Sept. 30, 1926	
	0017	View of north wall form showing trestle for concrete track.		Nov. 14, 1926	
	0018	View of Reservoir bottom looking south west showing lines of colum footings.		Nov. 14, 1926	
	0019	View showing part of low north wall of Reservoir and the false work for the roof slab.		Nov. 14, 1926	
	0020	Looking north at bottom of Reservoir and false work for roof slab.		Nov. 14, 1926	
	0021	View of Reservoir bottom looking west showing column footings.		Nov. 14, 1926	
	0022	Pouring 6" slab on bottom of Reservoir showing concrete buggie dumping, and copper strip around column footings.		Nov. 14, 1926	
	0023	View of concrete mixing plant.		Nov. 14, 1926	
	0024	Enclosed north section of the Reservoir showing the south side covered with tar paper and the supports for the roof slabs at the northwest corner of the Resvoir.		Dec. 16, 1926	
	0025	Reinforcing steel at the northeast corner of the roof.		Dec. 16, 1926	
	0026	View of northerly part of Reservoir showing roof slab flase work and part of the tar paper enclosure. The water over the floor is for protection from frost.		Mar. 16, 1927	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0027	Looking at the northwest corner of the Reservoir showing the bottom covered with water.		Mar. 16, 1927	
	0028	Interior view of northeast corner of reservoir, showing roof, columns and transition slopes.		Apr. 6, 1927	
	0029	Looking west along 210 berm, showing roof and short columns.		Apr. 6, 1927	
	0030	Shows slopes, intermediate and short columns and north wall.		Apr. 6, 1927	
	0032	Interior view of reservoir, showing columns and roof, looking toward the northeast corner of the bottom, showing the berms.		Apr. 11, 1927	
	0034	View looking at the east wall, showing the tables which support the roof slabs. The front table has just been moved ahead and the back tables show the leaves turned down so as to permit moving the false work ahead.		Apr. 11, 1927	
	0035	View of the roof slab of the reservoir. This picture shows approximately half of the roof slab completed.		Apr. 11, 1927	
	0036	View outside the east wall at the northeast corner of the pond into which the material is sluiced against the wall, and the small pump which supplies the water.		Apr. 11, 1927	
	0037	View showing grading at the northeast corner of reservoir.		May 20, 1927	
	0038	General view, looking northwest from top of concrete mixing plant, showing construction work in progress on bottom and roof.		May 20, 1927	
	0040	View of southeast corner of the bottom showing broken ledge rock.		June 17, 1927	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0041	View of southeast corner of the bottom showing material yet to be removed, most of which is ledge.		June 17, 1927	
	0042	View of foundtaion of gatehouse looking along conduit showing flap valve, 48" casting which does in east side of conduit and 48" valve in background.		June 17, 1927	
	0043	Looking north at 48" valve and a section of conduit. Gate house foundation and reservoir wall in background.		June 17, 1927	
	0044	View of bottom near east wall abut 150 feet from the south wall showing ledge rock broken up and being leaded by a small shovel.		June 17, 1927	
	0045	View from roof showing southeast portion of bottom. Mound to right of shovel is rock which is to be excavated to about the grade of the roadway which the shovel stands.		July 14, 1927	
	0046	View from roof looking east showing the berm at elevation 205 and the step up to elevation 210 where it is proposed to build small retaining walls.		Aug. 02, 1927	
	0047	Looking at the south side of the Gate House showing the vertical steel and the ship channels which are to form stop plan grooves.		Aug. 02, 1927	
	0048	View of the ledge rock in the bottom, which is to be excavated to about the level of the ground in the lower left hand corner.		Aug. 02, 1927	
	0049	Looking west and down on the ledge rock in the south east portion of the bottom of the reservoir.		Aug. 02, 1927	