

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
Contract #34	0001	Aqueduct truck looking west at Station 322. Frozen loan on left, saved for item 5. Shovel #1 operating at Station 321.		Jan. 15, 1925	
	0002	Aqueduct cut after removal of soil, looking east at Station 317. Cut made by shovel #2 (Ricci).		Jan. 15, 1925	
	0003	Aqueduct cut looking west showing removal of soil, Station 317, by #2 shovel.		Jan. 15, 1925	
	0004	Center line cutting looking west from Station 316, immediately ahead of shovel #2.		Jan. 15, 1925	
	0005	Looking east Station 316, shovel #2 stripping soil before making truck cut.		Jan. 15, 1925	
	0006	Looking west from Station 332 showing pond formed in trench opened up by removal of swamp muck at culvert location.		Jan. 15, 1925	
	0007	Looking east in aqueduct truck Station 324 50. Soil stored on right, truck opened and materials placed in embankment on stripped area at sides of truck.		Jan. 15, 1925	
	0008	East Access Road looking east from Station 11 showing boulders on line at Station 10 and at side of road Station 9. Brook on left of picture beside embankment.		Jan. 15, 1925	
	0009	East Access Road, looking northwest. Truck dumping at Station 7.		Jan. 15, 1925	
	0010	Looking east at excavation for siphon chamber.		Jan. 15, 1925	
	0011	Looking east from Station 334+50 showing end of masonry aqueduct trench and Access Road fill.		Jan. 15, 1925	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0012	Looking west along Aqueduct line from Station 334. Earth in foreground is soil stored for item 5. In middle distance on right of trench is earth stored for use in embankment.		Jan. 15, 1925	
	0013	Site of culvert - Station 313+80 - looking southeast. Shows brush in cut, laid as mattress for steam shovel.		Mar. 24, 1925	
	0014	Site of culvert and fill - Station 313+80 - looking west. Ground in foreground is approximately at invert grade; that at top of hill beyond shovel is 28 ft. higher.		Mar. 24, 1925	
	0015				Missing
	0016	Site of culvert at Station 330+40, looking south. Shows compacted fill upon which culvert was built.		Mar. 24, 1925	
	0017	"Loam stripping" from aqueduct line about Station 320, looking southeast.		Mar. 24, 1925	
	0018	"Loam stripping" from aqueduct line about Station 221, looking northwest.		Mar. 24, 1925	
	0019	Site of culvert and fill at Station 330+40 looking east. Graded trench between Station 332 and the Siphon Chamber can be seen in the background.		Mar. 24, 1925	
	0020	Graded trench looking west from Siphon Chamber.		Mar. 24, 1925	
	0021	Graded trench from Station 332, looking east toward the Siphon Chamber.		Mar. 24, 1925	
	0022	Site of culvert and fill, Station 313+80, looking northwest. Shovel stands on filled material excavating swamp muck.		Mar. 26, 1925	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0023	Shovel cut at about Station 311, looking west. Truck standing about five feet above invert grade.		May 11, 1925	
	0024	Pouring concrete, second 30-ft. section of aqueduct, thirty feet west of the Siphon Chamber, looking east.		May 11, 1925	
	0025	East end of masonry aqueduct, looking west across site of the Siphon Chamber. Pouring concrete in second 30-ft. section of aqueduct beyond.		May 11, 1925	
	0026	East Access Road looking west from the curve at Station 9, showing broken boulders on line of road.		May 11, 1925	
	0027	East Access Road, looking east from Station 16+30, showing ledge rock ahead.		May 11, 1925	
	0028	East Access Road, looking west from Phenix Avenue.		May 11, 1925	
	0029	Inside forms and end bulkhead in place, looking east through aqueduct at Station 330+25. Last section poured before striking curve.		May 29, 1925	
	0030	Looking west from Station 329 (15'R). Shows construction procedure; concrete blanket, pedestal blocks in forms, pedestal blocks stripped, inside aqueduct forms and reinforcing steel in place outside forms and traveller loosened ready to move into new positio, completed arch and backfill. Mixer and tower show on bank.		May 29, 1925	
	0031	Looking east from top of aqueduct at Station 330+55. Man plugging tie-rod holes in left foreground.		May 29, 1925	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0032	Looking south, (upstream) at "Hervey" culvert, Station 330+40. Temporary road for mixer built along aqueduct.		May 29, 1925	
	0032a	Looking east along aqueduct line from Station 328.		Jun. 19, 1925	
	0033	Looking west toward right-of-way crossing through Hervey orchard at Station 332.		Jun. 19, 1925	
	0034	Posts being set for temporary fence north of aqueduct line at Station 324. This fence completed to Colvin farm within two days.		Jun. 19, 1925	
	0035	Looking north through cut in spoil bank toward aqueduct line. This cut was made at request of Mr. Hervey to permit him to haul fertilizer to south end of his farm.		Jun. 19, 1925	
	0036	Looking west along south side of aqueduct. Figure is standing in what is normally the wettest part of swamp.		Jun. 19, 1925	
	0037	Looking southeast across Hervey swamp pasture. Hill in background had crop of rye cut a few days previously.		Jun. 19, 1925	
	0038	Hervey swamp at Station 330+40 showing south end of culvert under aqueduct and dry approach. Center foreground was earlier wettest part of swamp.		Jun. 19, 1925	
	0039	East Access Road showing portion of semicircle, near Siphon Chamber. Looking north from point where road crosses aqueduct.		Jun. 19, 1925	
	0040	Completed arch, ready for embankment, from Station 321 looking east. Construction joints are here 30 feet apart.		Jul. 17, 1925	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0040a	Gravel screening plant for supplying Contract 34.		Jun. 19, 1925	
	0041	Completed arch from Station 321+50 looking west. Shows mixer at Station 137.		Jul. 17, 1925	
	0042	Blanket poured to culvert at Station 313+80. Trench being dressed ahead.		Jul. 17, 1925	
	0043	Blanket and pedestal blocks in curve looking east from Station 315+50. Stakes on right are on chords of 15.01 feet and located at joints in outside forms.		Jul. 17, 1925	
	0044	Siphon Chamber, looking west into aqueduct. Blanket is poured and walls of chamber are marked with red paint.		Jul. 23, 1925	
	0045	Same as #44 looking east from aqueduct line.		Jul. 23, 1925	
	0046			Jun. 30, 1925	Removed for Hervey Case May 14, 1938.
	0047			Jun. 30, 1925	Removed for Hervey Case May 14, 1938.
	0048			Jun. 30, 1925	Removed for Hervey Case May 14, 1938.
	0049			Jun. 30, 1925	Removed for Hervey Case May 14, 1938.
	0050			Jun. 30, 1925	Removed for Hervey Case May 14, 1938.
	0051	South-west corner Hervey pasture. Wire entirely gone. Only two strands to north of this point.		Jun. 30, 1925	
	0052	Hervey-Silve west line-broken down barbed wire.		Jun. 30, 1925	
	0053	Looking northwest. Hervey south line. Wires lying on face of ledge. Figure in background in Hervey pasture.		Jun. 30, 1925	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0054	Similar 30 #8 looking northeast. Natural rock wall is only barrier. Figure standing at pasture line.		Jun. 30, 1925	
	0055	Natural pile of rock at southern extremity Hervey pasture, looking east. Seated figure gives idea of relative size of rock and opportunity to compare with aqueduct operations for danger to cattle.		Jun. 30, 1925	
	0056	Hervey east line. Loose wires give ample opportunity for cattle to step thru if they wish. Near this point, the post spacing was 16.7-18.2 and 16.6 feet.		Jun. 30, 1925	
	0057	Loose and broken wires on Hervey east line.		Jun. 30, 1925	
	0058	Fence built this summer by Hervey along north taking line. Fence built three strands high but after Contractor built fence along remainder of north line (see 14) top strand was added. Loose wires held in position shown by slender elastic band showing how easily cattle could step thru fence if desired.		Jun. 30, 1925	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0059	Fence built by Contractor along portion of north taking line unfenced by Hervey. Posts close together and every second one braced. Wires securely fastened and tight. Spacing same as fence built by Hervey. Mr. Hervey on June 26, 1925 stated that this fence was not sufficient as his cows could step over the lower strand, force their way thru and scratch themselves badly on the barbed wire. He said there should be another wire but that the middle and upper wires should first be placed closer together. Note that in 13 the fence built by Hervey was finally made four strand but is over 4'-6" from the ground. Mr. Hervey did not claim that the contractor's fence was not high enough and the contractor's top wire is at the same height as Mr. Hervey's third one.		Jun. 30, 1925	
	0060	Culvert at Station 313+80 looking south-east. See #13 from some position before culvert was built.		Aug. 14, 1925	
	0061	Looking east through "big cut" showing curve layout at Station 309.		Aug. 14, 1925	
	0062	Siphon Chamber forms looking west into aqueduct.		Aug. 14, 1925	
	0063				Missing
	0064				Taken for Hervey Case, May 14, 1938
	0065				Missing
	0066	Aqueduct trench, looking west from about Station 295.		Sept. 19, 1925	
	0067				Missing

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0068	Looking east from about Station 295 showing general view of mixing plant and aqueduct.		Sept. 19, 1925	
	0069	Forms for Siphon Chamber, looking west or upstream.		Sept. 19, 1925	
	0070	General view of aqueduct and plant, looking west from about Station 298.		Sept. 19, 1925	
	0071				Missing
	0072	Masonry Aqueduct, looking west, showing inlet of culvert at Station 292+46.		Oct. 17, 1925	
	0073				Missing
	0074	Masonry Aqueduct and concreting plant, looking west. Air vent at west end of tunnel can be seen in distance.		Oct. 17, 1925	
	0075				Missing
	0076				Missing
	0077	From about Station 290+00, looking west, near east end of rock cut.		Oct. 17, 1925	
	0078	South end of culvert, Station 292+46.		Oct. 17, 1925	
	0079	At about Station 290+00, looking west.		Oct. 17, 1925	
	0080	At about Station 291+00 looking west, showing excavation in rock cut.		Oct. 17, 1925	
	0081	Siphon Chamber, looking west showing interior forms and casting for 2nd pipe connections.		Dec. 18, 1925	
	0082				Missing
	0083				Missing
	0084	Siphon Chamber, looking east.		Dec. 18, 1925	
	0085	Rock cut, looking east from Station 286+00, crossing aqueduct to back-fill on south side.		Dec. 18, 1925	
	0086	Steam Shovel crossing aqueduct to back-fill on south side, looking east, from Station 287+00.		Dec. 18, 1925	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0087	Rock cut, looking west from Station 287+00.		Dec. 18, 1925	
Contract #41	0027			Mar. 16, 1927	
	0051	Looking south in Bath Street, showing 36" pipe with self caulking joints being laid; lead service connection temporarily disconnected to permit laying next length pipe.		Jun. 17, 1927	
	0052	Laying 60" pipe in deep cut through hill on Fletcher Avenue extension, looking north.		Jun. 18, 1927	
	0053	Looking northeast from Troy Street across Westminster street at Olneyville Square; brick manholes being built for 48" and 24" valves, and trench being excavated for 24" connection in front of Church of Messiah to 24" pipe in Westminster St.		Jun. 17, 1927	
	0054	Rock excavation and laying 60" pipe in Sterling Avenue looking west toward Terrace Ave.		Jul. 27, 1927	
	0055	36"x24" cross Bath and Orms Streets, looking north along Bath Street.		Jul. 27, 1927	
	0056	Looking up Neutaconkanut Hill from Plainfield Street at Farmington Ave., showing vertical elbow ready to be concreted at end of first length of 48" pipe and 24" drain at left.		Jul. 27, 1927	
	0057	Rock excavation and laying 60" pipe in Fletcher Avenue at curve north of Golivi Street.		Jul. 27, 1927	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0058	48"x48"x48" special Y showing welded steel shell and I-beam stiffeners. This was made up and lined with mortar before shipping from Ampere, N.J. to Providence; additional welded hoops will be placed around the ends when placed in the trench at foot of Neutaconkanut Hill, before the exterior concrete is placed.		Jul. 27, 1927	
	0059	Sheet metal lined form on wooden ribs for 30"x60" downstream cone of Venturi meter near Siphon Chamber, being skidded from access road to site of meter.		Aug. 2, 1927	
	0060	Upstream cone with welded steel hooping and upstream and throat castings for 30"x60" Venturi meter.		Aug. 7, 1927	
	0061	Venturi meter, looking west, Station 2+46.		Aug. 15, 1927	
	0062	Station 120, looking northeast. Rock cut on right-of-way back of Plainfield St. at Victoria St.		Aug. 15, 1927	
	0063	Bath street after washout due to heavy rain of August 24, looking south from Orms street.		Aug. 25, 1927	
	0064	Bath street after washout due to heavy rain of August 24, looking north towards Orms street.		Aug. 25, 1927	
	0065	At Woonasquatucket River, looking north across Promenade street and up Bath street. Shows coffer flooded at extreme high tide.		Aug. 25, 1927	
	0066	60" pipe line, looking north from about Station 135, Starkweather property.		Sept. 9, 1927	
	0067	60" pipe looking south from about Station 135.		Sept. 9, 1927	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0068	60" pipe line, looking north from about Station 132, Starkweather property.		Sept. 9, 1927	
	0069	60" pipe, looking south from about Station 136, Starkweather property.		Sept. 9, 1927	
	0070	60" pipe, looking north from about Station 131.		Sept. 9, 1927	
	0071	Filling over 60" pipe at foot of hill near Cranston Quarry - looking east. East Access Road in foreground, Phenix Avenue beyond.		Sept. 9, 1927	
	0072	48" pipe and 24" drain down Neutaconkanut Hill to "Y". Vertical elbow of about 30 degrees to be built at lower end of 48" pipe shown, to connect to 48" valve and "Y".		Sept. 9, 1927	
	0073	48" pipe and 24" drain, looking south down Neutaconkanut Hill from end of level portion near top.		Sept. 9, 1927	
	0074	48" pipe and 24" drain, looking north up Neutaconkanut Hill toward same curve as #73.		Sept. 9, 1927	
	0075	48" pipe line on Neutaconkanut Hill at about Station 12+00-R, looking north.		Sept. 9, 1927	
	0076	At end of 24" circular drain and beginning of 2'x3' drain on Neutaconkanut Hill, Station 10+08-5-R, looking north.		Sept. 9, 1927	
	0077	2'x3' drain on Neutaconkanut Hill at about Station 15+00-R. Showing concrete side walls in rock cut.		Sept. 9, 1927	
	0078	Elbow at Pocasset Avenue and Westerly Avenue, looking north, showing dip down and to right under car trucks and sewer.		Sept. 13, 1927	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0079	Top of 2'x4' culvert under 48" pipe and 24" drain on Neutaconkanut Hill; joints on both 48" and 24" pipes are self-caulking type.		Sept. 15, 1927	
	0080				
	0081				
	0082	Pocasset and Westerly Avenues, looking northeast, Station 186+90. 60" elbow aimed down to go under sewer in Pocasset Avenue.		Sept. 17, 1927	
	0083	Pocasset and Westerly Avenues, looking southeast, Station 186+90.		Sept. 17, 1927	
	0084	Outlet of 24" drain from Neutaconkanut Reservoir at Pocasset River, showing retaining walls looking north.		Sept. 22, 1927	
	0085	Placing of 24" drain at about Station 148+20, where drain passes under 60" pipe to outlet into Pocasset River beyond.		Sept. 22, 1927	
	0086	Showing sewer and supports, also sheeting at Ethan street and Silver Lake Avenue, where 60" pipe goes under sewer and 30" gas main.		Oct. 6, 1927	
	0087	Showing sheeting and part of brick sewer where 60" pipe goes under at Ethan street and Silver Lake Avenue.		Oct. 6, 1927	
	0088	Showing 30" gas line and brick work which encased two brick sewers, and 18" and a 36" one, under which our pipe line was placed. Looking west on Silver Lake Avenue at Ethan street.		Oct. 16, 1927	
	0089	"Y" foot of Neutaconkanut Hill nearly ready for concreting exterior. Interior lining put in before it was shipped from Ampere, New Jersey.		Nov. 7, 1927	

	Photo #	Photo Description	Corresponding Photo(s)	Date	Notes
	0090	Assembly reinforcing at "Y", foot of Neutaconkanut Hill, before pouring concrete, looking southeast.		Nov. 7, 1927	
	0091	Concrete anchor at "Y", looking south, showing two 48" valves.		Nov. 9, 1927	
	0092	Concrete anchor at "Y", looking southeast, showing two 48" valves.		Nov. 9, 1927	
	0093	"Y" at foot of Neutaconkanut Hill after concreting, showing 3-48" valves at 5 feet, long enlarger from 48" to 60" at right, headed south toward Pocasset River; vertical elbow in foreground starting up hill.		Nov. 14, 1927	
	0094	"Y" looking south, showing 24" drain alongside 60" pipe.		Nov. 14, 1927	
	0095	At "Y" looking northeast, shows Neutaconkanut 48" line at left, also shows brick manhole for two 48" valves and two blow-off valves.		Nov. 23, 1927	
	0096	36"x24" at end of line, Smith street, opposite Bath street, looking south showing tunnel under trolley tracks.		Dec. 15, 1927	
	0097	Looking south at coffer at Pocasset River.		Dec. 22, 1927	
	0098	Rock and earth cut on top of Neutaconkanut Hill at about Station 18+50. Looking north towards last angle.		Dec. 29, 1927	